Sl. No.	Item grouped under sub-Heads and Sub-Works of the Estimate
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and t stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete specifications.
2	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of b culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 5 lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods an dressed as per specifications.
3	Lead for earthwork and disposal of debris shall be payable at carriage rates by mechanical means including loading and u for earthwork (upto 3.5kms) complete with all lead & lifts as per the direction of the Engineer-in-charge.
4	Construction of embankment with approved material Gravel / Murrum with all lifts and leads, transporting to site, spreading, to required slope and compacting to meet requirement Table 300-2 complete as per specifications. (which includes cost of murrum, watering charges & compaction by vibratory roller)
5	Providing and laying in position plain cement concrete of mix M7.5 with OPC cement @ 180kgs, with 40mm and down size granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not ex 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing c as per specifications.
6	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete specifications.
7	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete for RCC works laid i thick layers and well compacted including vibrating curing etc., including smooth finish in CM 1:3, with all lead and complete. (exclusive of cost of steel and fabrication charges) - Ready mixed Cement concrete for Beams, Columns, Stairc Roof with M-20 (1:1.5:3) (Cement 341Kg/cum)
8	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary c as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery com per specifications.
9	Providing & fixing 20 mm thick compressible fibre board in expansion joint complete as per drawing & Technical Spec complete as per specifications
10	Vaccum de-Watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc includ of generator, HOM of machinery, Screed Vibratory, Power, blade and disc etc,. with all lead and lift.
11	Covering Slab (As per Data Rate Approved 100mm thick) No bids received

Certificate

1 Certified that the contractor has done the work Satisfactory and found Correct
2 Certified that the Contractor has removed all the debris from site.
3 Certified that there is no due from the contractor.
4 Certified that the contractor making own arrengments for men and materials